
CLWC Water System Improvement Project


Overview

Major Elements

- New Well 7 (with pump and housing)
- New Big Bend Booster Station
- New Tank 3 (520,000 gal)
- New Tank 1 (300,000 gal)
- New Tank 1 Booster Station
- Upgraded SCADA
- Additional Hydrants and valve replacements



VERTICAL PROFILE



(NOT TO SCALE HORIZONTALLY)

CURRENT STATUS

(as of Nov 2014)

- Engineering Contract Awarded
- Well 7 Design approved out for bid
- SCADA Design in progress
- Siting Surveys complete
- Search for portable generator underway

NEXT STEPS

- Geotech investigations (soil testing)
- Install permanent power to Tank 1
 Site
- Complete Well 7 and determine final capacity
- Design of Well 7 pump station
- Design of Tanks and Booster Stations
- Bid Tanks, Boosters and Well 7 pump station